



FINAL REPORT BY THE ASSURANCE TEAM ON

THE MATERIAL PROJECT INFORMATION PROVIDED BY

THE MINISTRY OF WORKS AND SUPPLY - BUILDINGS DEPARTMENT

ON

THE REHABILITATION OF OLD AND CONSTRUCTION OF NEW STRUCTURES AT MULUNGUSHI UNIVERSITY KABWE

Dr. Michael Mulenga James K. Njolomba Robert Ngulube Dr. Paul Makasa

TABLE OF CONTENTS

1	. EXE	CUTIVE SUMMARY	1
2	. INT	RODUCTION	3
	2.1	Construction Sector Transparency Initiative (CoST	3
	2.2	Objectives of the study	3
	2.3	Project description and location	4
	2.4	Approach to Pilot Study	5
3	AC	FIVITIES UNDERTAKEN ON THE PROJECT	6
	3.1	Meeting with Stakeholders	6
	3.2	Collection and Analysis of Data	6
	3.3	Site Visits	6
4	DA	TA VERIFICATION	7
	4.1	Project Identification and Budgeting	7
	4.2	Procurement and Guidelines	8
	4.2.2	Procurement of Consulting Services	8
	4.2.3	Procurement of Works Contractors	8
	4.3	Procurement process	9
5	DA	TA ANALYSIS	.11
	5.1	Project Design and Supervision	.11
	5.2	Works Contract	.11
	5.3	Issues of concern	.12
A	PPEN	DIX I: MATERIAL PROJECT INFORMATION	.13
Α	PPEN	DIX II: SCHEDULE OF DOCUMENTS DISCLOSED	.16

APPENDIX III SCHEDULE OF CONTACT CHANGES	17
APPENDIX IV: PHOTO GALLERY	18

List of Acronyms

AT Assurance Team

BoQ's Bill of Quantities

CoST Construction Sector Transparency Initiative

DFID Department for International Development-UK

EFA Education for All

GRZ Government of the Republic of Zambia

MoE Ministry of Education

MPI Material Project Information

MSG Multi Stakeholder Group

MWS Ministry of Works and Supply

NCB National Competitive Bidding

NCC National Council for Construction

NIF National Implementation Framework

PEs Procuring Entities

QCBS Quality and Cost Based Selection

ZMK Zambian Kwacha

ZPPA Zambia Public Procurement Authority

1. EXECUTIVE SUMMARY

- 1.1. The Construction Sector Transparency Initiative (CoST) is a multi-stakeholder initiative aimed at increasing transparency and accountability in the construction sector through improved disclosure of material project information.
- 1.2. CoST is being piloted in seven countries; Ethiopia, Malawi, Philippines, Tanzania, United Kingdom, Vietnam and Zambia and is supported by the Department for International Development (DfID) of the United Kingdom.
- 1.3. In Zambia, four institutions involved in infrastructure development and maintenance; Ministry of Education, Ministry of Health, Buildings Department under the Ministry of Works and Supply and Road Development Agency, were selected for the pilot study.
- 1.4. The rehabilitation of old and the construction of new structures at Mulungushi University was one of the projects selected under the Ministry of Education.
- 1.5. The Ministry of Education (MoE) is upgrading the Mulungushi University by rehabilitating the former Mulungushi Rock of Authority and former President's and Citizenship College structures and the construction of new structures to expand and improve the quality of University Education in Zambia in general and Kabwe in particular.
- 1.6. The Mulungushi University is located 26 kilometres north of Kabwe, the first mining town in Zambia, and the headquarters of the Railway Systems of Zambia, just off the main Trunk Road T1 linking the Copperbelt and other northern provinces to Lusaka and other provinces to the south. This is therefore a suitable location for a University within the country.
- 1.7. The decision to rehabilitate the Mulungushi University followed the conversion of this institution into Zambia's third public University from a College, thus easing the demand for higher education placed on the other two public Universities, the University of Zambia (UNZA) and the Copperbelt University (CBU).
- 1.8. The Ministry of Works and Supply (MWS) generally follows the Public Procurement Act of 2008, in the award of contracts for consultants and contractors except where funding is provided by a Cooperating Partner or Multilateral lending

institution which requires adherence to its procurement procedures such as the World Bank, African Development Bank and the European Union. Further, MWS operates procedures for contract management to ensure cost quality of work and time are in accordance with the contract. MWS has made full and accurate disclosure of documents showing the procedures it used for the award of the contracts for this project.

- 1.9. The appointment of consultants was in-house.
- 1.10. The appointment of the contractor followed open bidding procedures which ensure value competition and transparency.
- 1.11. The contracts with the consultants and contractors are based on the FIDIC standard contract documents which are widely used in the construction industry.
- 1.12. During construction of works, monthly site meetings are held with the aim of monitoring progress, quality of work, costs and resolving potential threats to the successful completion of the project. Technical meetings, confined to the construction team, are adhoc. They are more frequent and are usually held every fortnight, sometime weekly if and when the situation demands. Monthly site meeting are critical to the efficient and effective management of the contract in accordance with the form of contract used and MWS procedures and the success of the project.

2. INTRODUCTION

2.1 Construction Sector Transparency Initiative (CoST

- 2.1.1 The Construction Sector Transparency Initiative (CoST) is a multi-stakeholder initiative aimed at increasing transparency and accountability in the construction sector. CoST intends to ensure that national governments, affected stakeholders, and the wider public get what they pay for in public construction projects, by increasing transparency in the construction sector. It is expected that greater transparency, through greater disclosure of project information, will yield benefits to government, industry, civil society, and ordinary citizens.
- 2.1.2 It is, however, recognised that the disclosure of this information may not be sufficient on its own to achieve greater accountability. This is because some of the information is likely to be complex and not easily intelligible to the general public. For example, there are many reasons for time and cost overruns on construction projects that may be quite legitimate and not necessarily an indication of poor governance of the procurement process.
- 2.1.3 CoST is being piloted in seven countries; Ethiopia, Malawi, Philippines, Tanzania, United Kingdom, Vietnam and Zambia and is supported by the Department for International Development (DFID) UK.
- 2.1.4 In Zambia, the National Council for Construction, on behalf of the Construction Sector Transparency Initiative (CoST) Zambia Multi Stakeholder Group (MSG) contracted an Assurance Team (AT) in May 2010, to undertake assurance services on selected public construction projects ranging from roads to health and school infrastructure to ensure that the information released is both accurate and in a form that can easily be understood by stakeholders.
- 2.1.5 A total of 17 projects have been selected for the pilot and the construction and rehabilitation works at Mulungushi University are part of the project.
- 2.1.6 The Assurance Team comprises four specialists in construction, working together to obtain, verify and assess material project information and provide reports. This report has been prepared by the Assurance Team in accordance with its Terms of Reference and gives the activities undertaken and its opinion on the material project information (MPI) released by the MWS Buildings Department on the construction and rehabilitation works at Mulungushi University.

2.2 Objectives of the study

2.2.1 The Zambian pilot has four objectives:

- to learn lessons to help in the development of CoST
- to learn lessons on improving transparency through the disclosure of project information
- to gain an improved understanding of construction project costs amongst public sector clients
- to learn and share lessons on the management and control of publiclyfunded construction projects.
- 2.2.2 The Assurance Team has been contracted to carry out the following tasks on the project:
 - Collect the material project information;
 - Verify the accuracy of the material project information;
 - Report on the extent and accuracy of the information which has been released;
 - Analyse the material project information and make informed judgements about the cost and quality of the project;
 - Report on the findings regarding the cost and quality of the project and highlight any outstanding issues of concern.

2.3 Project description and location

2.3.1 The scope of works includes renovations and construction of new infrastructure as follows:

Renovation works

- Renovation of 12 No Blocks of former Mulungushi Rock of Authority Delegates quarters into Student Hostels; and,
- Alterations and extensions to existing Dining Hall, and associated external works and Kitchen.

Construction works

- Construction of three storey Library, and single storey Lecture Theatres; and,
- Construction of four 3 storey hostels.
- 2.3.2 The Mulungushi University is located 26 kilometres North of Kabwe, or about 160 kilometres from Lusaka, just off the main Trunk Road T1.

2.4 Approach to Pilot Study

- 2.4.1 The approach taken by the Team generally involved:
 - Holding an initial meeting with the procuring entity to introduce the objectives of the study and submit the list of information (MPI) the entity was expected to disclose;
 - (ii) Agreeing and identify the contact person on behalf of the procuring entity to provide the MPI and the timeframe for providing the information;
 - (iii) Receiving and analysing the initial information disclosed;
 - (iv) Seeking clarifications and further information where this was deemed necessary; and
 - (v) Undertaking a site visit to get an appreciation of the project and obtain clarifications, confirmations etc from the contractor and/or supervisor on issues not clear to the Team.
- 2.4.2 The findings were then compiled into this report.

3 ACTIVITIES UNDERTAKEN ON THE PROJECT

3.1 Meeting with Stakeholders

- 3.1.1 The Assurance Team and the MSG Zambia Coordinator had a meeting with the Management Team at the MWS. The Meeting was used to introduce the Assurance Team and to discuss the material project information that needed to be disclosed. The MWS appointed a Senior Architect, A Quantity Surveyor and the Manager, Procurement to be the contact persons for any information required for all the selected projects.
- 3.1.2 A more detailed meeting was held with the Manager, Procurement at which meeting it was agreed that the MWS would email whatever information it had in electronic form and hard copies where electronic means were not available. A template showing a schedule of the material project information which the MWS needed to disclose was given to the Manager, Procurement.
- 3.1.3 A follow up meeting on the rehabilitation of old and construction of new structures at Mulungushi University was held with the University Management Team in order to gain a better understanding of the procedures followed by the University and the MWS in the development and execution of projects.

3.2 Collection and Analysis of Data

- 3.2.1 The material project information disclosed is given in Appendix I, while the documents, which were disclosed to the Assurance Team are listed in Appendix II.
- 3.2.2 The Team analysed the data as and when provided by the MWS.
- 3.2.3 Obtaining the necessary documents proved to be more difficult than initially envisaged. This was largely due to the way in which the documentation is being managed.

3.3 Site Visits

- 3.3.1 After the initial set of information was released, the Team undertook a site visit in June 2010 to get an appreciation of the project and also to discuss issues which were not clear in the documents and/or information disclosed.
- 3.3.2 The team also used the site visits to collect additional/missing information and carrying out a qualitative visual inspection of the works.

4 DATA VERIFICATION

4.1 Project Identification and Budgeting

- 4.1.1 The MoE under which the Mulungushi University falls, has developed a strategy, The National Implementation Framework, 2008 to 2010 (NIF), whose objective is to operationalised the Fifth National development Plan (FNDP) with particular reference to the Government Policy of Education For All (EFA).
- 4.1.2 The underlying principles of EFA objectives in Zambia are:
 - (i) Access: which emphasised Government's commitment to universal provision of opportunities for a defined minimum level of education;
 - (ii) *Equity:* which emphasised the need to ensure that the distribution and utilisation of opportunities in education would be fairly targeted in order to reach the disadvantaged groups in society;
 - (iii) Learning achievement: which emphasised the need to focus on well-defined learning achievements as a major outcome of the education process? This principle is linked with relevance, effectiveness and efficiency which, together, help to define quality in the education process.
- 4.1.3 One of the NIF Strategic Priorities, Strategic Priority 1, is Access Considerations. Government proposes to achieve the EFA targets in terms of increased enrollment through the provision of additional educational facilities/schools and the expansion of existing ones. This entails an effective infrastructure development that facilitates, in an equitable manner, the construction, rehabilitation and maintenance of the education sector's physical assets.
- 4.1.4 The NIF strategic priorities form the four pillars of access, quality, efficiency and quality and each educational sub-sector has clear objectives and priorities during the FNDP. In the University education sub-sector, the provision of more classrooms and the training of Lecturers are the key investment areas.

- 4.1.5 Mulungushi University is one of the areas which qualified for the rehabilitation of old and construction of new structures.
- 4.1.6 The budget for the rehabilitation of old and construction of new structures at Mulungushi University as defined in this report was K90billion.

4.2 Procurement and Guidelines

4.2.1 General Guidelines

- 4.2.1.1 Procurement in the MoE is governed by the Public Procurement Act, 2008. In accordance with this Act, the MoE is supposed to prepare its Annual Procurement Plan based on the approved Annual Work Plan.
- 4.2.1.2 The approved Annual Procurement Plan shows the procurement method and budget for all projects to be undertaken by the Ministry. In accordance with the Public Procurement Act, 2008, the procurement method is generally determined by the estimated value of the procurement.

4.2.2 Procurement of Consulting Services

- 4.2.2.1 The Ministry of Education, through the School Infrastructure Section, has the capacity to undertake the design and supervision of most of its projects as it has architects, engineers, quantity surveyors etc.
- 4.2.2.2 The decision whether or not to undertake a project internally is largely determined by work schedules of the relevant specialists.
- 4.2.2.3 The initial design of the rehabilitation of old and construction of new structures at Mulungushi University was however undertaken by MWS Buildings Department.

4.2.3 Procurement of Works Contractors

4.2.3.1 The procurement of works contractors is undertaken in accordance with the Public Procurement Act, 2008. The method of procurement is based on the estimated cost of a project. The estimated cost for the rehabilitation of old and construction of new structures at Mulungushi University dictated that procurement of the contractor should be by open bidding (National Competitive Bidding).

4.3 Procurement process

4.3.1 Design and Supervision

- 4.3.1.1 Project design was undertaken by the Buildings Department and is based on the Standard Method of Measurement Ver. 7.
- 4.3.1.2 The supervision of the works is being undertaken by the Buildings Department. The department has a lot of experience in the supervision of works.
- 4.3.1.3 Being an in-house undertaking, Expressions of Interest to supervise the rehabilitation of old and construction of new structures at Mulungushi University were not invited. The terms of reference were just passed on from the MWS by Government and therefore participation was not open to all natural and legal persons of the States signatory to the Cotonou Agreement (EU Member States and ACP States).

4.3.2 Works

- 4.3.2.1 From the disclosed documents, the date when the tender for the rehabilitation of old and reconstruction of new structures at Mulungushi University was launched was verified to be April, 2008, it is clear that the tender was open to firms that were registered in Zambia with the National Council for Construction (NCC) in Category B and C, in Grade 1, 2 or 3, and had a Tax Clearance Certificate with the Zambia Revenue Authority. The invitation for bids was done in accordance with the Zambia National Tender Board Act.
 - 4.3.3.2 There was only one (01) bid tendered, Hua Jiang Investments Limited, and the reasons for this has not been disclosed
 - 4.3.3.3 The bid was evaluated in accordance with the solicitation document and Hua Jiang Investments was determined to be the most preferred but not necessarily the lowest evaluated bidder.
 - 4.3.3.4 Despite there being only one (01) bid tendered, we are satisfied that the documents disclosed describe fully and accurately the appointment of HUA Jiang Investments as contractor for the rehabilitation of old and construction of new structures at Mulungushi University.

4.4 Project Execution

4.4.1 Design and Supervision

- 4.4.1.1 The design of the rehabilitation of new and construction of new works at Mulungushi University was in house done by the MWS Buildings Department.
- 4.4.1.2 The works are also being supervised by MWS Buildings Department.

5 DATA ANALYSIS

5.1 Project Design and Supervision

- 5.1.1 The design of the works at Mulungushi University was undertaken by the Buildings Department and is based on the Standard Method of Measurement Ver. 7.
- 5.1.2 The Library building was initially designed to be two 2 storeys high, but after commencement of works, a variation was made with the addition of another floor.
- 5.1.3 In order to ensure that the contract cost remains within the contract amount, the MWS supervises the project. Data made available shows that the Chief Executive Officer and Director of the Buildings Department is the supervisor for the project and because of the complexity of the works, a site agent from MWS Buildings Department has been attached to the project.
- 5.1.4 The contract shows that payments for consulting service, supervision, are made in-house:

5.2 Works Contract

- 5.2.1 It was observed that, the award of contract followed a competitive procurement process. The number of bids received was disclosed.
- 5.2.2 Due to the funding arrangements, three contracts were signed for the works:
 - MoE/FRA/007/07 Renovation of 12 No Blocks of former Mulungushi Rock of Authority Delegates quarters into Student Hostels at ZMK6,732,838,125.00
 - 44/2008 Construction of three storey Library, and single storey Lecture Theatres, and alterations and extensions to existing Dining Hall, at ZMK 20,847,185,224.00
 - Construction of four 3 storey hostels and associated external works and Kitchen at ZMK 63,400,000,000.00MoE/FRA/007/07
- 5.2.3 From the information disclosed, the cost estimate for the Library and Lecture theatre done by the MWS and was ZMK19,000,000,000, while that of the bidder was ZMK22,487,773,900.10, a difference of ZMK 3,487,773,900.
- 5.2.4 The cost estimate and contract price indicated a difference of 18%. The contractor had to be negotiated downwards to ZMK 20,847,185,224.00.
- 5.2.5 The site visit undertaken on 24th June 2010 confirmed that the contractor had achieved various levels of completion as follows: 98% on the conversion of 12

- Nos. Block of former Mulungushi Rock of authority delegate quarters into student hostels; 65% on the Construction of the Library and Lecture theatre; and, 60% on the construction of the 3 storey hostels and associated works.
- 5.2.6 A number of incidences occurred which resulted in variation orders leading to extension of time and cost variations.
 - Variation Order No. 1: The price for rehabilitating Student Hostels increased by almost ZMK 800 million from ZMK6,732,838,125.00 in 2008 to ZMK7,532,588,100.00 in 2009 due to late release of funds by Government.
 - Variation Order No. 2: To change from 2 storey Library structure to 3 storeys led to change in price from ZMK20,847,185,224.00 in 2008 to ZMK 24,532,414,918.00, a difference of almost ZMK3.7 billion
- 5.2.7 As at 18th September 2010, ZMK9,772,454,360.09 had been certified for the Library and Lecture theatre, it was not disclosed whether this had been paid.
- 5.2.8 On the basis of the information disclosed and visual inspection, we are satisfied with the progress and quality of the project.

5.3 Issues of concern

- 5.3.1 There was only one bidder and reasons for this were not fully disclosed
- 5.3.2 Only the Lecture Theatre and Library buildings have a contract time frame of 80 weeks, the rest of the projects do not have a contract time-frame. Thos could lead to the contractor concentrating on meeting the time frame on some structures while neglecting others.
- **5.3.3** Funding has been inconsistent on this project, and this has a tendency to delay progress and lead to price fluctuations.

APPENDIX I: MATERIAL PROJECT INFORMATION

Project Name: REHABILITATION OF OLD AND CONSTRUCTION OF NEW STRUCTURES AT MULUNGUSHI UNIVERSITY

1	Project Identification					
	Project Specification	Rehabilitation of old and construction of				
		New structures at Mulungushi University.				
	Purpose	To expand and improve the quality of				
		University Education in Zambia in General				
		and Kabwe in particular.				
	Location 26 kilometers North of Kabwe,					
		Province				
	Intended Beneficiaries	The general public, local and				
		International Students Researchers and Academicians; the Political, Commercial,				
		Industrial and Technical aspects of the				
	Specification	Zambian economy				
	Specification					
		N/A				
	Feasibility Study	N/A				
2	Funding					
	Financing Agreement	MWS, MoE				
	Budget	Not Available for the whole works				
	Budget	(ZMK19billion for Library and Lecture				
		Theatre)				
	Engineer's Estimate	Not Available for the whole works				
		ZMK19billion for Library and Lecture				
Theatre)						
3	Tender Process for the Contract for Project Design					
	Tender procedure	In-house				
	Number expressing interest	01				
	Number shortlisted	01				
	Number submitting tender	01				

4	Tender Process for the Contr	ract for Project Supervision		
	Number expressing interest	In-house Consultancy		
	Number shortlisted	N/A		
	Number submitting tender	N/A		
	Number submitting tender	N/A		
5	Tender Process for the Main			
	Tender procedure	NCB		
	Number expressing interest	01		
	Number shortlisted	01		
	Number submitting tender	01		
	List of tenderers	(i) Hua Jiang Investments Limited		
	Tondor avaluation report	Available		
6	Tender evaluation report			
6	Details of the Contract Award			
_	Name of main consultant	MWS Buildings Department		
7	Details of the Contract Award: Project Supervision			
	Name of main consultant	MWS		
8	Details of Contract Award: M	lain Contract for Works		
	Name of main contractor	Hua Jiang Investments		
8	Contract price	ZMK90,332,838,125.00		
	Contract scope of work	Renovation of former Mulungushi Rock of Authority Delegates quarters into Student Hostels-12 No.		
		Construction of three storey Library- 1No;		
		Construction of Lecture Theatre- 1 No		
		Alterations and extensions to existing Dining Hall and Kitchen-1No;		
		Construction of four 3 storey hostels-4Nos;		
	Contract programme	80 weeks for 3 storey Library Building,		
		the rest have no time frame.		

	Significant Changes to Contract Price, Programme, Scope with	Change from 2 storey Library structure to 3 storey; to accommodate more students				
	Reasons	,,				
10	Execution of Contract: Main Contract for Works					
	Individual changes to Contract	Change from 2 storey Library structure				
	which affect the price and reason	to 3 storey , meant to accommodate 500				
	for those changes	students instead of the original 300-this				
		led to a change in price to				
		ZMK24,532,414,918.00 from				
		20,847,185,224.00.				
	Individual changes to the contract	As above				
	which affect the programme and					
	reasons for those changes					
	Details of any re-award of main					
	contract	None				
11	Post Contract Completion Details	s: Main Contract for Works				
	Actual Contract Price	On-going works.				
	Total Payments made	Not disclosed.				
	Actual contract scope of work	On-going works.				
	Actual contract programme	On-going works.				
	Project Evaluation Reports (on-	On completion.				
	going and on completion)					

APPENDIX II: SCHEDULE OF DOCUMENTS DISCLOSED

Item	DESCRIPTION	DATE	
No.		DISCLOSED	
1	Bidding document	September 2010	
2	Evaluation report (works)	September 2010	
3	Contract agreement (works)	September 2010	

APPENDIX II Not disclosed			

APPENDIX IV: PHOTO GALLERY



Plate 1 Library under construction at Mulungushi University



Plate 2 Dining hall under construction at Mulungushi University